

School Improvement Action Plan

Stanton Community Schools
Buildings/Grounds/Transportation
 Board Approved on September 14, 2021

Goal:

Maintain the overall appearance and operation of the building to provide an environment conducive to learning.

Activities to Implement the intervention (Strategy)	Person(s) Accountable	Timeline		Resources
		Beg	End	
1. Continue to work with our architect to plan and design a new K-12 school facility and campus plan. <i>(In Progress)</i>	School Board/ Administration/Head of Operations	May 16	Aug 22	
2. Repair retaining wall on North side of high along entrance steps	Administration/Head of Operations	May 22	Aug 22	
3. Paint handrails outside of high school	Administration/Head of Operations	May 22	Aug 22	
4. Remove tree stumps on northwest corner of high school	Administration/Head of Operations	May 22	Aug 22	
5. Extend retaining wall on northwest corner of high school	Administration/Head of Operations	May 23	Aug 23	
6. Upgrade to new LED lights (weight room, Locker Room Hall, MS Side) <i>(In Progress)</i>	Head of Operations	May 20	Aug 25	2 nd floor HS is completed
7. Upgrading lighting in Girls locker rooms to new LED lights	Head of Operations	May 20	Aug 22	Boys has been completed.
8. Redo girls locker room floor	Head of Operations	Dec 21	Jan 22	Boys has been completed.
9. Replace bleachers in high school gym	Head of Operations	May 23	Aug 23	Current bid \$54,000

Activities to Implement the intervention (Strategy)	Person(s) Accountable	Timeline		Resources
		Beg	End	
10. Concrete parking lot west of high school	Administration/Head of Operations	May 24	Aug 24	
11. Build a shed on the north side of the shop for JH football equipment	Head of Operations	May 22	Aug 22	
12. Build a shed on the north side of the shop for skid loader attachments	Head of Operations	May 22	Aug 22	
13. Replace or repair deteriorating concrete by elementary outdoor freezer	Head of Operations	May 22	Aug 22	
14. Reside garage with siding	Head of Operations	May 22	Aug 22	
15. Build a bench over water pipe in northwest corner of the east room in the preschool	Head of Operations	April 22	Aug 22	
16. New Floor Scrubbing Machine	Head of Operations	May 21	Apr 22	\$13,000
17. Maintain & implement the Safety Plan (In Progress)	Sarah Remm & Safety Committee	Ongoing	Ongoing	
18. Replace doors on concession stand	Head of Operations	May 22	Aug 23	Put in sliding doors
19. Replace carpet & furniture in commons area (In Progress)	School Board/ Administration/Head of Operations	May 21	Aug 22	Carpet complete, ordering soft seating
20. Replace treads on middle school stairs (In Progress)	Head of Operations	May 21	Aug 22	
21. Replace cement on entry to middle school gym doors	Administration/Head of Operations	May 22	Aug 22	
22. Penthouse Valve Project	Administration/Head of Operations	Feb 22	Aug 22	Bid from Merit Mechanical
23. Lower Mechanical Room Valve Project	Administration/Head of Operations	Feb 22	Aug 22	Bid from Merit Mechanical